











| Master data    |            |                                                      |
|----------------|------------|------------------------------------------------------|
| Customer no.   | Report no. | 20230125114813                                       |
| Customer name  | Company    | Gossen Metrawatt<br>Südwestpark 15<br>90449 Nürnberg |
| Representative | Inspector  | Wilfred van den berg                                 |

| Testdevice       |          |               |
|------------------|----------|---------------|
| Testdevice ident | 11572729 | Designation   |
| Manufacturer     |          | Serial number |
| Type             |          | Notice        |
| Cost center      |          | Department    |

| Reporting          |                          |
|--------------------|--------------------------|
| Next reporting     | 12/24/2023               |
| Utilized measuring | SecuTest S4 BL5710890004 |

| Classifications  |             |
|------------------|-------------|
| Name             | Value       |
| Protection class | Class II    |
| Connection       | test socket |
| Meas. Mode       | Passive     |

| Measured Values       |                  | 12/24/2022 8:23 AM |             |  |
|-----------------------|------------------|--------------------|-------------|---------------------------------------------------------------------------------------|
| Measurement step name | Measurement name | Measured value     | Limit value | Passed                                                                                |
| Visuele insp.         | Sight check      |                    |             |  |
| RISO SK II            | RINS             | >300 MΩ            | ≥2.00 MΩ    |  |
| IT Alt.               | IT≈              | 11 μA              | ≤500 μA     |  |
| Functietest           | P                | 0 W                |             |  |
| Functietest           | S                | 0 VA               |             |  |
| Functietest           | PF               | 1.00               |             |  |
| Functietest           | I                | 0.00 A             |             |  |
| Functietest           | U                | 234.2 V            |             |  |
| Functietest           | f                | 50.0 Hz            |             |  |

| Signature      |      |           |                    |      |           |
|----------------|------|-----------|--------------------|------|-----------|
| Representative |      |           | Inspector          |      |           |
| 1/25/2023      |      |           | Nürnberg 1/25/2023 |      |           |
| Location       | Date | Signature | Location           | Date | Signature |